SRI SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

No.: SSC/BBMP/PMC/YNK-D/2024/29

Date: 24/06/24

To,
Executive Engineer,
Yelahanka Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

COMPLIANCE REPORT

Dear Sir,

Name of Work: Improvement to Roads and Drains and Other Developmental Works At 407,707,208 Sfs, Major Akshay Girish Kumar Road Yelahanka 4th And 5th Phase and Surrounding Areas in Ward No.01,03 And 04 Of Yelahanka Division Under Amruthnagarothana Grants (Package-04)

With respect to the above subject, we Sri Sai Consultants have supervised the above-mentioned work in terms of Quantity and Quality for below claimed items of **THIRD AND FINAL BILL** work and it was found to be completed satisfactorily

Item No	Description of Item of Work	Unit	Qty
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead By Mechanical Means - Cement Concrete Grade M-15 & M-20 (P.No. 8, V-III, I.No. 2.8 A -of CSR 2021-22)	Cum	283.61
2	Removing and resetting of footpath slab (Approved Rate)	Sqm	1430.28
3	Dismantling kerb stone by manual means and disposal of dismantled material with all lifts and lead (V-3,P.No.10, I.No.2.21 of PWD S.R 2021-22)	m	0.00
4	Removing and resetting of kerb stones(Approved Rate)	m	1155.30

A.E.E.

SRI SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

23	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work(V-III No-20.29,PNo-138 of PWD BCSR 2021-22)	**Cum**	236.99
24	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km (V-III Page No.3, Item No.1.4 A of PWD SR 2021-22)	**t.Km**	6267.15
25	Dismantling roofing including ridges, hips, valleys and gutters etc., and stacking the material to the appropriate disposal area as per direction of Engineer-in-charge Asbestos cement sheet (P.No.165, V-II, I.No.19.27.2 -of PWD SR 2021-22)	**Sqm**	616.00
26	Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge.**In cement mortar(V-II, I.No 19.7.3, Page No-163 of PWD SR 2021-22)**	**Cum**	312.35
27	Demolishing stone rubble masonry manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer in-charge. In cement mortar (P.No.163, V-II, I.No.19.9.2 -of PWD SR 2021-22)	**Cum**	105.88

A.E.E.

SRI SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

67	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications.(V-II, I.No 12.51, Page No-105 of PWD SR 2021-22)	Nos	10.00
68	Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge.	Sqm	0.00
69	Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm for stiles and 15x15mm for top & bottom rails, covered with heat moulded PVC C channel of 5mm thick sheet & 30 x 50mm wide to form stiles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the stiles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 mm Aluminium hinges.	Sqm	0.00
70	Applying priming coat: With ready mixed pink or Grey primer of approved brand and manufacture on wood work (hard and soft wood) including preparing the surface after thorougly cleaning oil, grease, dirt and foreign matter, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm	55.44
71	Providing and fixing 1mm thick M.S. sheet door with frame of 40x40x6 mm angle iron and 3 mm M.S. gusset plates at the junctions and corners, all necessary fittings complete, including applying a priming coat of approved steel primer. Using M.S. angels 40x40x6 mm for diagonal braces including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	Sqm	
	Qty up to 125%		3.15
	Qty above 125%		1.89

A.E.E.

SRI SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

111	1.2.2) 25mm dia 2mm thik	Per Mtr	1100.00
112	1.2.3) 32mm dia 2.5mm thik	Per Mtr	45.00
113	**Groove cutting:** Supplying …. Mm dia 2mm2.5mm Thick heavy gauge PVC conduit pipe with suitable size bends, metal/PVC junction boxes adhesive paste etc… by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. (P.No.1, Item No 1.3 PWD Electrical SR-2022-23) **1.3.1) 19/20mm dia 2mm thik**	Per Mtr	650.00
114	1.3.2) 25mm dia 2mm thik	Per Mtr	300.00
115	1.3.3) 32mm dia 2.5mm thik	Per Mtr	10.00
116	Wiring for lighting /power circuit using one of PVC insulated 1100v grade,multis and Copper conductor single core cable in open or consealed system of wiring. (P.No.3, Item No 2.3 PWD Electrical SR-2022-23) **2.3.2) 1.5 sqmm**	Per Mtr	900.00
117	2.3.3) 2.5 sqmm	Per Mtr	1300.00
118	2.3.4) 4 sqmm	Per Mtr	600.00
119	2.3.3) 6 sqmm	Per Mtr	200.00
120	Supplying and fixing regular MCB distribution boards on wall/ woodboard /flush mounting required clamps,bolts,nuts etc.. with provision for fixing suitable type capacity MCB's single phase /3 phase /single door with powder coated painting etc., complete. (P.No.13, Item No 5.18 PWD Electrical SR-2022-23) 5.18.9) 12Way SP & N	Each	1.00
121	5.18.11) 4Way TP & N	Each	1.00
122	Supplying and fixing and wiring Earth Leakage Miniature Circuit Breaker [ELMCB] 240/450V up 300mA sensitivity on exsiting wood/panel board.(P.No.13, Item No 5.20 PWD Electrical SR-2022-23) **5.20.2)32-40 Amps 2 Pole**	Each	1.00
123	5.20.3)32-40 Amps 4 Pole	Each	2.00
124	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring complete as required.(P.No.13, Item No 5.17 PWD Electrical SR-2022-23) **5.17.1)6-32Amps SP**	Each	20.00
125	5.17.4)6-32Amps DP	Each	3.00
126	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. Item No 6.3	Per Mtr	60.00

A.E.E.